



बैजनाथ गाउँपालिका योजना तथा पूर्वाधार विकास शाखा आ व २०८०।०८१ को वार्षिक प्रगतिको समिक्षा

प्रस्तोता
ई. धर्मेन्द्र आचार्य
शाखा प्रमुख
पूर्वाधार विकास
शाखा



नमस्ते !

आ.व. २०८०।०८१ मा पूर्वाधार तर्फका सम्झौता भएका योजना हरु

वडा नं	उपभोक्ता समिति/कोटेस न	ठेक्का मार्फद	जम्मा
१	26	2	28
२	21	2	23
३	10	1	11
४	12	2	14
५	27	9	36
६	11	1	12
७	15	0	15
८	22	2	24
जम्मा	144	19	

आ.व. २०८०/०८१ मा समपन्न भएका पूर्वाधार तर्फका योजनाहरु: सडक, नाली तथा पुल पुलेसा

वडा नं	सडक तथा यातायात		पक्क नाली (M)	पक्क पुल/ कल्भर्ट(nos)	तटबन्ध/ नदि नियन्त्रण
	कालोपत्रे (M)	स्तरान्त (M)			
१	300 M	3300M	567 M	3	0
२	800 M	6334M	200 M	1 लापसो,1- पुल	0
३	180 M	2017 M	0	0	0
४	700 M	1393 M	120 M	0	150 M
५	2500 M	2780 M	220 M	1-पुल	0
६	550 M	2349 M	94 M	0	0
७	0	1129 M,203 PCC	601 M	0	0
८	500 M	7165 M	120 M	1 झूल	50 M

आ.व. २०८०।०८१ मा समपन्न भएका पूर्वाधार तर्फका योजनाहरू: भवन, घेराबार तथा खानेपानी/ सिंचाई

वडा नं	सार्वजनिक भवन निर्माण/मर्मत		स्वास्थ्य भवन/ पशु भवन	घेराबार/ पर्खाल		खानेपानी तथा सरसफाई		स्कूल	
	ट्रस	मन्दिर/चर्च		तार जाली	पक्क पर्खाल	खानेपानी/ कृषि सिंचाई	शौचालय	२ कोठे	४ कोठे
१	०	४	०	१८१ m	०	३ DB,५१६ m kulo	०	१	४ marmat
२	०	१	०	२५० M	०	७५० M कुलो,५ DP,१४ ST,१ बाध	०	०	०
३	१	१	०	१०० M	०	३ DB, ,२ बाध	१	०	०
४	०	०	०	२२० M	९३ M	४ DB,१बाध	०	०	०
५	०	०	०	१५० M	७०० M Palika ma	४ DB,कुलो,५ बाध	०	१	१ Prabhat Ma.Vi
६	०	०	०	०	३०० M	३ DB,१बाध	०	१	०
७	१ -भवन वाड कार्यालय	२	०	०	७२ M	१ DB	०	०	०
८	०	१	०	०	३८ M	३ DB,३२ ST	०	१	०

आ.व. २०८०।०८१ मा ठेक्का आह्वान भएका योजनाः

ठेक्का न.	योजनाको नाम	लागत अनुमान रकम	यथार्थ रकम	ठेक्का स्वीकृत रकम	बाँकी रकम	जम्मा लम्बाई(m)	निर्माण को अवस्ता
1	Construction of Blacktopped Road From Sailawha,RajiPur Hudai Jabdhawa Samma Road Work,Baijanath-02,Banke	14373271.33	12000000	7123721.54	4876278.46	800	सम्पन्न
2	Construction of Blacktopped Road From Simalghari Chowk dekhi Janamattole Hudai Ward-04 Office Samma Road Work,Baijanath-04,Banke	7562187.51	5000000	3753092	1246908	500	सम्पन्न
3	Construction Of Hot Mix Asphalt Concrete(HMAC) Road From Gadarahi 1 no Chowk dekhi Jethi Nala Hudai Rampur Samma (Parts 2nd),Baijanath-05 and 06,Banke	8111321.32	5000000	5654404	-654404	450	सम्पन्न
4	Construction Of Hot Mix Asphalt Concrete(HMAC) Road From Gadarahi 1 no Chowk dekhi Rampur Palika Hudai Gunapur Samma (Parts 3rd),Baijanath-05 and 02,Banke	7637182.84	5000000	4884357	115643	400	सम्पन्न
5	Construction of Blacktopped Road From Trivini Chowk Dekhi Chamaniya Boring Hudai Rampur Jodne Bato Samma Road WorkBaijanath-05 ,Banke	8044709.94	5000000	4314157	685843	800	सम्पन्न

6	BRM/NCB/WORKS/06/2080/081	Construction of Blacktopped Road From Chamaniwaya Dekhi Nimnagar Hudai Palika Jodne,Baijanath-05,Rampur ,Banke	7548332.97	5000000	4058241	941759	550	सम्पन्न
7	BRM/NCB/WORKS/07/2080/081	Construction Of BlackTopped Road From Ratna Rajmarg dekhi RaraAa.Vi Jane Bato(4th Part),Baijanath-01,Gavar Rarabasti ,Banke	4085003	3000000	2709732	290268	300	सम्पन्न
8	BRM/NCB/WORKS/08/2080/081	Construction Of BlackTopped Road From Mahadev Chowk Dekhi JanaJagaran Aa.ViHudai Raja Jane Bato(2nd Part),Baijanath-01,Chisapani,Banke	3514788	2500000	3355697	-855697	250	निर्माणधिन
9	BRM/NCB/WORKS/09/2080/081	Construction Of BlackTopped Road Ratna Rajmarg Dekhi Bagashowari Ma.vi HudaiTalloGavar JodneBato (3rd Part),Baijanath-03,Gavar,and Baijanath -06 Ra Khajura -08 Jodne Chakadhipurko Bato Black Topped,Baijanath-06,banke	4038600	3000000	2317373	682627	360	सम्पन्न
10	BRM/NCB/WORKS/10/2080/081	Construction of Blacktopped Road Bankuttiv Hudai GuruwaGau Jane Bato Road Work,Baijanath-05,Banke	2583622	2000000	2486718	-486718	220	निर्माणधिन
11	BRM/NCB/WORKS/11/2080/081	Construction Of BlackTopped Road Basudev Ko Ghar Dekhi UrajT hapakoGha rJodne Bato ,Baijanath-08 ,Banke	2812834	2500000	2700692	-200692	250	सम्पन्न

12	BRM/NCB/WORKS/12/2080/081	Conduct Detailed Assessment of the Educational and Physical Infrastructure of the Proposed Model School, and Prepare School-Specific Multi-Year ,BLOCK NAME: Construction of 3S-9CR-Academic Building of (First Floor-1 Storey)Prabhat Secondary School,Baijanath-05,G-gau,Banke	9286494	10000000	5415283	4584717	1	निर्माणधिंन
13	BRM/NCB/WORKS/13/2080/081	Construction of Shankar Ma.ViKrishi Campus Administrative Building ,Baijanath-08,Thapuwa,Banke	13505190	10000000	8049379	1950621	1	सम्पन्न
14	BRM/NCB/WORKS/SQ/ 1/2080/081	Construction of Blacktopped Road From Tilakpur Sano gau Dekhi Chilneta Jane Bato And Samabasi Chowk dekhi Gauridada jane Bato Ma KaloPatra ,Baijanath-04 ,Banke	1588152	1600000	903945	696055	250	सम्पन्न
15	BRM/NCB/WORKS/14/2080/081	Extraction Of Natural River Bed materials From Maan Khola ,Baijanath-02,Banke	8853297	8853297	89086631	-80233334	१	सम्पन्न
16	BRM/NCB/WORKS/15/2080/081	Construction of Boundary wall (2nd Parts)of Administrative Building of Gaupalika and Construction of Toilet ,Waiting Set Block and Water Fountain ,Baijanath-05,Rampur Gaupalika,Banke	6498016	6500000	3528923	2971077	250 m	निर्माणधिंन
17	BRM/NCB/WORKS/16/2080/081	Construction of Road Upgrading From Sailawha,RajiPurHudaiJabdhawaSamma Road Work(2nd Parts)Baijanath-02,Banke	48762544876278.5		2755580	2120698.5	1000 m	निर्माणधिंन
18	BRM/NCB/WORKS/17/2080/081	Conduct Detailed Assessment of the Educational and Physical Infrastructure of the Proposed Model School, and Prepare School-Specific Multi-Year ,BLOCK NAME: Construction of 3S-9CR-Academic Building of (Second Floor-1 Storey)Prabhat Secondary School,Baijanath-05,G-gau,Banke	10237946.31	4584717 thap rakam 56,53,229	6178838	0	1	निर्माणधिंन
19	BRM/NCB/SQ/WORKS/02/080/081	Baijanath Gaupalika Parbesh Dowar Gate Nirman Baijanath 6, Gadrahi -01 Number chock Banke	1588152.94	2200000	1162365		1	निर्माणधिंन

कुल जम्मा सम्पन्न योजना (१ देखि १५)

जम्मा बाटो ग्रावेल गर्ने काम	28467m
बाटो कालो पत्रे	5450 m
पक्किक पर्खाल निर्माण	1203 m
मन्दिर निर्माण तथा मर्मत	12.00
लपोस निर्माण/पुल	4
स्कूल मर्मत	4.00
नया स्कूल भवन निर्माण	5.00
आर सी सी सिचाई कुलो निर्माण	1266 m
आर सी सी सिचाई बाध निर्माण	7.00
पक्कीनाली निर्माण	1806 m
khulla bamsala	2.00
सिचाई समर सेल निर्माण	28.00
खाने पनि धारा	188.00
पक्की कलभर्ट निर्माण	3.00
तारजाली घेरबार गर्ने काम	1471 m
टोइलेट निर्माण	2.00
संचित पोखरी निर्माण	1.00
नया ट्रक खोल्ने काम	3000 m
ट्रस निर्माण	1.00
PCC Road	203 m
दौंद्र नाला झालूगे पूल	1
तटवन्धन	200 m
RCC Pool Nirman	2

अधिल्लो आ.व. २०७९/०८० मा ठेक्का आह्वान भई यस आ.व.मा समेत म्याद थप भै निर्माण सम्पन्न योजनाहरु:

	ठेक्का न.	योजनाको नाम	लागत अनुमान रकम	ठेक्का स्वीकृत रकम	जम्मा लम्बाई(m)	निर्माण को अबस्था
1	BRM/NCB/WORKS/04/079/080	Construction Of Rcc Bridge on Jethi Nala To Connect Trivini Chowk to Chamaniwaya Jane Bato,Baijanath-05,Banke	19969545.73	13000000	12 M	सम्पन्न
2	BRM/NCB/WORKS/06-079/80	Construction of Boundary wall of Administrative Building	8555444.57	5578232.34	450 M	सम्पन्न
3	BRM/NCB/WORKS/08-079/80	Construction Of Road Upgrading Work From Jhigaura Hudai KareliBhagra Jodne Bato,Baijanath-08,Banke	9801483.25	4243900.04	2500 M	सम्पन्न
4	BRM/NCB/WORKS/09-079/80	Construction Of BlackTopped Road And Rcc Box Culvert From Ganga Bd Budha Ko Ghar Dekhi JanaJagaran Aa.Vi Hudai Raja Jane Bato,Baijanath-01,	4950875.33	3221229.88	<u>280 M</u>	सम्पन्न
5	BRM/NCB/WORKS/14-079/80	Construction of Prabhat Secondary School Building ,Baijanath-05,G-Gau, Banke Block Name: 3S-9CR-Academic(Ground Floor)	17035492.23	10290094.48	3 Rooms	सम्पन्न
6	BRM/NCB/WORKS/13-079/80	Construction of Blacktopped Road From Thapuwa Balawan Chowk Dekhi H-Gau Jodne Bato ,Baijanath-08,Thapuwa,Banke	3165115	1723483	250 M	सम्पन्न
7	BRM/NCB/WORKS/12-079/80	Construction of Blacktopped Road From Dondra Tole Pipal Chautara Hudai Kumar Khatri Ko Ghar Dekhi South Ward 8 Number Jodne Bato ,Baijanath-06,Dondra Tole,Banke	4267111.39	2216563.15	370 M	सम्पन्न
8	BRM/NCB/WORKS/BUILDING/18-079/80	Construction Of Baijanath Gaupalika Ward-07 Office Building ,Pedari,Banke,Baijanath07,Banke	16274175.01	10553404.16	1	निर्माणधिंन
9	BRM/NCB/WORKS/43-078/79	Construction of RCC Box Culvert in Kalarampur Khola (Multi Year Project)Baijanath02,Kalarampur ,Banke	11171504.99	6700000	1	सम्पन्न

राम्रा पक्ष :

- समयमा नै उ.स. गठन भै तालिम, सम्झौता लगायतका सम्पूर्ण कार्य सम्पन्न भएको।
- वडाका जनप्रतिनिधि, समुदायसंग आवश्यक समन्वय गरी योजना कार्यान्वयन गर्न सफल भएको ।
- ठेक्का भएका योजनाहरुको समयमा सम्झौता भई कार्यान्वयन प्रक्रिया अघि बढाईएको र सम्पूर्ण कार्य सम्पन्न भएको ।

राम्रा पक्ष :

- ▣ पेशकी लिने कार्यलाई आ.व. २०८०/८१ मा शुन्य गरिएको
- ▣ गुणस्तरलाई प्रयाप्त ध्यान दिइएको।
- ▣ कनैपनी योजनाको बिस्तृत अनुगमन तथा मुल्यांकन नगरी भुक्तानी प्रक्रिया अघि नबढाउने गरिएको।
- ▣ योजना अनुगमन चैनेजमा गर्ने गरिएको।

समस्याहरु

- ▣ उ.स.ले काम गर्दा घाटा लग्यो भनी थप रकम माग दाबी गर्ने गरेको ।
- ▣ कुनै उ.स.ले स्टिमेट तथा सम्झौता बमोजिमको कार्य सम्पन्न नहुँदै भनसुनको आधारमा पूर्ण रकमको महत्वकांक्षा राख्ने गरेको ।
- ▣ ठेक्का सम्झौता गरेता पनि केही ठेकेदारले काममा ढिलासुस्ती गरेको ।

समस्याहरू

- ▣ वडा स्तरका मर्मत सम्भार आयोजनाहरूको प्रयाप्त कागजात नहुँदा भुक्तानीमा समस्या आउने गरेको ।
- ▣ जनश्रमदान इस्टिमेट बमोजिम हुने नगरेको ।

समाधानका उपाय / सुझाव :

- ▣ वडास्तरीय मर्मत सम्भारका कार्यलाई ब्यबस्थित बनाउनु पर्ने ।
- ▣ उपभोक्ता समितिलाई दिएको कार्य ठेकेदारलाई दिन नहुने वडा स्तरबाटै यसको पहल हुनुपर्ने ।
- ▣ योजना कार्यान्वयन गर्दा वडास्तर(प्राबिधिक तथा जनप्रतिनिधि)बाट नियमित सुपरिबेक्षण हुनुपर्ने ।









































































केहि जिज्ञंसा ?

धन्यवाद !